

MITIGATION MONITORING AND REPORTING PROGRAM
(Including the Text of the Mitigation Measures and Proposed Improvement Measures)

	Responsibility for Implementation	Mitigation Schedule	Monitoring/Report Responsibility	Status/Date Completed
MITIGATION MEASURES				
F. Noise				
<i>Project Mitigation Measure 3: Construction Noise (Mitigation Measure F-1 in the Eastern Neighborhoods PEIR)</i> For subsequent development projects within proximity to noise-sensitive uses that would include pile-driving, individual project sponsors shall ensure that piles be pre-drilled wherever feasible to reduce construction-related noise and vibration. No impact pile drivers shall be used unless absolutely necessary. Contractors would be required to use pile-driving equipment with state-of-the-art noise shielding and muffling devices. To reduce noise and vibration impacts, sonic or vibratory sheetpile drivers, rather than impact drivers, shall be used wherever sheetpiles are needed. Individual project sponsors shall also require that contractors schedule pile-driving activity for times of the day that would minimize disturbance to neighbors.	Project Sponsor along with Project Contractor of each subsequent development project undertaken pursuant to the Eastern Neighborhoods Rezoning and Area Plans Project.	During construction	Each Project Sponsor to provide Planning Department with monthly reports during construction period.	Considered complete upon receipt of final monitoring report at completion of construction.
<i>Project Mitigation Measure 4: Construction Noise (Mitigation Measure F-2 in the Eastern Neighborhoods PEIR)</i> Where environmental review of a development project undertaken subsequent to the adoption of the proposed zoning controls determines that construction noise controls are necessary due to the nature of planned construction practices and the sensitivity of proximate uses, the Planning Director shall require that the sponsors of the subsequent development project develop a set of site-specific noise attenuation measures under the supervision of a qualified acoustical consultant. Prior to commencing construction, a plan for such measures shall be submitted to the Department of Building Inspection to ensure that maximum feasible noise attenuation will be achieved. These attenuation measures shall include as many of the following control strategies as feasible: • Erect temporary plywood noise barriers around a construction site, particularly where a site adjoins noise-sensitive uses; • Utilize noise control blankets on a building structure as the building is erected to reduce noise emission from the site; • Evaluate the feasibility of noise control at the receivers by temporarily improving the noise reduction capability of adjacent buildings housing	Project Sponsor along with Project Contractor of each subsequent development project undertaken pursuant to the Eastern Neighborhoods Rezoning and Area Plans Project.	During construction	Each Project Sponsor to provide Planning Department with monthly reports during construction period.	Considered complete upon receipt of final monitoring report at completion of construction.

MITIGATION MONITORING AND REPORTING PROGRAM
(Including the Text of the Mitigation Measures and Proposed Improvement Measures)

	Responsibility for Implementation	Mitigation Schedule	Monitoring/Report Responsibility	Status/Date Completed
pose to archaeological resources and to their depositional context; ▪ The archeological consultant shall advise all project contractors to be on the alert for evidence of the presence of the expected resource(s), of how to identify the evidence of the expected resource(s), and of the appropriate protocol in the event of apparent discovery of an archeological resource; ▪ The archaeological monitor(s) shall be present on the project site according to a schedule agreed upon by the archeological consultant and the ERO until the ERO has, in consultation with the archeological consultant, determined that project construction activities could have no effects on significant archeological deposits; ▪ The archeological monitor shall record and be authorized to collect soil samples and artifactual/ecofactual material as warranted for analysis If an intact archeological deposit is encountered, all soils disturbing activities in the vicinity of the deposit shall cease. The archeological monitor shall be empowered to temporarily redirect demolition/excavation/pile driving/construction crews and heavy equipment until the deposit is evaluated. If in the case of pile driving activity (foundation, shoring, etc.), the archeological monitor has cause to believe that the pile driving activity may affect an archeological resource, the pile driving activity shall be terminated until an appropriate evaluation of the resource has been made in consultation with the ERO. The archeological consultant shall immediately notify the ERO of the encountered archeological deposit. The archeological consultant shall, after making a reasonable effort to assess the identity, integrity, and significance of the encountered archeological deposit, present the findings of this assessment to the ERO. If the ERO in consultation with the archeological consultant determines that a significant archeological resource is present and that the resource could be adversely affected by the proposed project, at the discretion of the project sponsor either: A) The proposed project shall be re-designed so as to avoid any adverse effect on the significant archeological resource; or B) An archeological data recovery program shall be implemented, unless the ERO determines that the archeological resource is of greater interpretive than research significance and that interpretive use of the resource is feasible.	The archaeological consultant, Project Sponsor and project contractor. ERO, archaeological consultant, and Project Sponsor.	Monitoring of soils disturbing activities. Following discovery of significant archaeological resource that could be adversely affected by project.	Archaeological consultant to monitor soils disturbing activities specified in AMP and immediately notify the ERO of any encountered archaeological resource. Redesign of project to avoid adverse effect or undertaking of archaeological data recovery program.	Considered complete upon completion of AMP. Considered complete upon avoidance of adverse effect

MITIGATION MONITORING AND REPORTING PROGRAM
(Including the Text of the Mitigation Measures and Proposed Improvement Measures)

	Responsibility for Implementation	Mitigation Schedule	Monitoring/Report Responsibility	Status/Date Completed
If an archeological data recovery program is required by the ERO, the archeological data recovery program shall be conducted in accord with an archeological data recovery plan (ADRP). The project archeological consultant, project sponsor, and ERO shall meet and consult on the scope of the ADRP. The archeological consultant shall prepare a draft ADRP that shall be submitted to the ERO for review and approval. The ADRP shall identify how the proposed data recovery program will preserve the significant information the archeological resource is expected to contain. That is, the ADRP will identify what scientific/historical research questions are applicable to the expected resource, what data classes the resource is expected to possess, and how the expected data classes would address the applicable research questions. Data recovery, in general, should be limited to the portions of the historical property that could be adversely affected by the proposed project. Destructive data recovery methods shall not be applied to portions of the archeological resources if nondestructive methods are practical. The scope of the ADRP shall include the following elements ▪ Field Methods and Procedures. Descriptions of proposed field strategies, procedures, and operations. ▪ Cataloguing and Laboratory Analysis. Description of selected cataloguing system and artifact analysis procedures. ▪ Discard and Deaccession Policy. Description of and rationale for field and post-field discard and deaccession policies. ▪ Interpretive Program. Consideration of an on-site/off-site public interpretive program during the course of the archeological data recovery program. ▪ Security Measures. Recommended security measures to protect the archeological resource from vandalism, looting, and non-intentionally damaging activities. ▪ Final Report. Description of proposed report format and distribution of results. ▪ Curation. Description of the procedures and recommendations for the curation of any recovered data having potential research value, identification of appropriate curation facilities, and a summary of the accession policies of the curation facilities.	Archaeological consultant in consultation with ERO	After determination by ERO that an archaeological data recovery program is required	Archaeological consultant to prepare an ADRP in consultation with ERO	Considered complete upon approval of ADRP by ERO.

MONITORING AND REPORTING PROGRAM
(Mitigation Measures and Proposed Improvement Measures)

MONITORING AND REPORTING PROGRAM
(Mitigation Measures and Proposed Improvement Measures)

MITIGATION MONITORING AND REPORTING PROGRAM
(Including the Text of the Mitigation Measures and Proposed Improvement Measures)

	Responsibility for Implementation	Mitigation Schedule	Monitoring/Report Responsibility	Status/Date Completed
E. Transportation				
<i>Project Mitigation 2: Traffic Signal Installation (Mitigation Measure E-1 in the Eastern Neighborhoods PEIR)</i> To mitigate the 2025 No Project traffic impacts, a To mitigate the significant cumulative traffic impact at the intersection of 20th and Illinois Streets, an upgraded traffic signal would need to be installed at this intersection. With this new signal, the average vehicle delay would decrease, and the intersection would operate at LOS F during the weekday PM peak hour and LOS D during the weekday MID peak hour. The LOS F condition is due to a number of proposed developments in the immediate vicinity of this intersection, most noticeably at Pier 70, that would contribute to growth in future traffic volumes and increased delays. Installation of a traffic signal at the intersection of 20th and Illinois Streets could be linked to these and other proposed development projects. The project sponsor shall pay their fair share contribution to mitigate the significant cumulative traffic impact at the intersection of 20th and Illinois Streets. The amount and schedule for payment of the proposed project's fair share contribution to the mitigation shall be determined by SFMTA.	San Francisco Municipal Transportation Agency (SFMTA); project sponsor; Port of San Francisco.	To be determined by SFMTA.	SFMTA; Port of San Francisco.	Upon Signalization.
IMPROVEMENT MEASURES				
<i>Project Improvement Measure 1: Monitoring and Abatement of Queues</i> It shall be the responsibility of the owner/operator of any off-street parking facility with more than 20 parking spaces (excluding loading and car-share spaces) to ensure that recurring vehicle queues do not occur on the public right-of-way. A vehicle queue is defined as one or more vehicles (destined to the parking facility) blocking any portion of any public street, alley or sidewalk for a consecutive period of three minutes or longer on a daily or weekly basis. If a recurring queue occurs, the owner/operator of the parking facility shall employ abatement methods as needed to abate the queue. Appropriate abatement methods will vary depending on the characteristics and causes of the recurring queue, as well as the characteristics of the parking facility, the street(s) to which the facility connects, and the associated land uses (if applicable). Suggested abatement methods include but are not limited to the following:	Project Sponsor; Owner or Operator of the parking facility	Ongoing during parking operations	Port of San Francisco	Ongoing during parking operations

MITIGATION MONITORING AND REPORTING PROGRAM
(Including the Text of the Mitigation Measures and Proposed Improvement Measures)

	Responsibility for Implementation	Mitigation Schedule	Monitoring/Report Responsibility	Status/Date Completed
redesign of facility to improve vehicle circulation and/or on-site queue capacity; employment of parking attendants; installation of LOT FULL signs with active management by parking attendants; use of valet parking or other space-efficient parking techniques; use of off-site parking facilities or shared parking with nearby uses; use of parking occupancy sensors and signage directing drivers to available spaces; travel demand management strategies such as additional bicycle parking, customer shuttles, delivery services; and/or parking demand management strategies such as parking time limits, paid parking, time-of-day parking surcharge, or validated parking. If the Planning Director, or his or her designee, suspects that a recurring queue is present, the Department shall notify the property owner in writing. Upon request, the owner/operator shall hire a qualified transportation consultant to evaluate the conditions at the site for no less than seven days. The consultant shall prepare a monitoring report to be submitted to the Department for review. If the Department determines that a recurring queue does exist, the facility owner/operator shall have 90 days from the date of the written determination to abate the queue.				
<i>Project Improvement Measure 2: Installation of Traffic Calming Devices at Parking Lot Exiting Lane</i> It shall be the responsibility of the owner/operator to install appropriate traffic calming devices (e.g., speed bump, rumble strips, "slow speed" signage, etc.) at the exiting travel lane along the garage driveway to reduce vehicle speeds of exiting vehicles traveling out of the parking lot and to further reduce and/or eliminate potential vehicle-pedestrian conflicts.	Project sponsor; Owner or Operator of the parking facility	Design measures to be incorporated into project design; prior to issuance of a building permit.	Port of San Francisco: Planning Department; Department of Public Works (DPW); SFMTA	Considered complete upon installation and implementation of traffic calming features
<i>Project Improvement Measure 3: Convert On-Street Parking Spaces and Install Freight/Delivery Loading Zone along Illinois Street</i> To reduce the potential for parking of freight/delivery vehicles within the travel lane adjacent to the curb lane on Illinois or 19th Street (in the event that the on-street parking spaces are occupied), the Project Sponsor shall seek approval from the SFMTA to convert two (2) regular, on-street parking spaces to yellow-striped loading parking spaces. The location of these two spaces shall be located along the east side of Illinois Street, adjacent to the project site.	Project sponsor.	Loading zone to be incorporated into project design; prior to issuance of a building permit.	Port of San Francisco: Planning Department; Department of Public Works (DPW); SFMTA	Considered complete upon installation and implementation of loading zone

MITIGATION MONITORING AND REPORTING PROGRAM
(Including the Text of the Mitigation Measures and Proposed Improvement Measures)

	Responsibility for Implementation	Mitigation Schedule	Monitoring/Report Responsibility	Status/Date Completed
<i>Project Improvement Measure 4: Coordination of Freight/Loading Activities for Park and Park Related Retail</i> To reduce the potential for parking of delivery vehicles within the travel lane adjacent to the curb lane on Illinois or 19th Street or during peak commute periods (between 7:00 a.m. and 9:00 a.m. and 4:00 p.m. and 6:00 p.m.), freight/loading activities shall be scheduled and coordinated through Port of San Francisco staff and shall be restricted to occur between the hours of 9:00 a.m. and 4:00 p.m., and no deliveries shall occur between 7:00 a.m. and 9:00 a.m. or between 4:00 p.m. and 6:00 p.m. The Project Sponsor shall enforce strict truck size regulations for use of the on-street loading spaces in the proposed freight/delivery loading area. Truck lengths exceeding 40 feet shall be prohibited from entering the loading zone and shall utilize other on-street parking spaces, if available. The Project Sponsor shall notify Port of San Francisco staff, and café tenants of imposed truck size limits in the proposed freight loading area. In the event freight/delivery vehicles exceed the 40-foot length and are in need to occupy the recommended the on-street loading space (see improvement measure above), appropriate traffic control measures shall be enforced to avoid and/or eliminate any conflicts with moving vehicles or other users along Illinois Street or sidewalk areas adjacent to the project site. Such measures shall include but not limited flaggers, cones, and signage to notify drivers and others of freight/delivery activities	Project sponsor; building tenant(s)	Ongoing during building operations for oversized delivery vehicles or during higher volumes of pedestrian or bicycle activity in the project area.	Port of San Francisco.	Ongoing during building operations.
<i>Project Improvement Measure 5: Construction Truck Deliveries During Off-Peak Periods</i> Any construction traffic occurring between 7:00 a.m. and 9:00 a.m. or between 3:30 p.m. and 6:00 p.m. would coincide with peak hour traffic and could temporarily impede traffic and transit flow, although it would not be considered a significant impact. Limiting truck movements to the hours between 9:00 a.m. and 3:30 p.m. (or other times, if approved by SFMTA) would further minimize disruption of the general traffic flow on adjacent streets during the a.m. and p.m. peak periods. As required, the Project Sponsor and construction contractor(s) shall meet with the Sustainable Streets Division of the SFMTA, the Fire Department, Muni, and the Planning Department to determine feasible measures to reduce traffic congestion, including potential transit disruption, and pedestrian circulation impacts during construction of the project. To minimize	Project sponsor; Project contractor(s)	Prior to construction activity.	Port of San Francisco	Upon completion of project construction

MITIGATION MONITORING AND REPORTING PROGRAM
(Including the Text of the Mitigation Measures and Proposed Improvement Measures)

	Responsibility for Implementation	Mitigation Schedule	Monitoring/Report Responsibility	Status/Date Completed
cumulative traffic impacts due to project construction, the Project Sponsor shall coordinate with construction contractors for any concurrent nearby projects that are planned for construction or which later become known.				
<i>Project Improvement Measure 6: Construction Management Plan</i> In addition to items required in the Construction Management Plan, the project sponsor shall include the following: • Carpool and Transit Access for Construction Workers – As an improvement measure to minimize parking demand and vehicle trips associated with construction workers, the construction contractor shall include methods to encourage carpooling and transit use to the project site by construction workers in the Construction Management Plan contracts. • Project Construction Updates – As an improvement measure to minimize construction impacts on nearby businesses, the project sponsor shall provide regularly-updated information (typically in the form of website, news articles, on-site posting, etc.) regarding project construction and schedule, as well as contact information for specific construction inquiries or concerns.	Project sponsor; Project contractor(s)	Prior to construction activity.	Port of San Francisco	Upon completion of project construction