

# PUBLIC UTILITIES COMMISSION

City and County of San Francisco

RESOLUTION NO. 15-0064

WHEREAS, On May 9, 2006, per Resolution No. 06-0081, this Commission awarded Agreement No. CS-820, New Irvington Tunnel Project, Engineering Services, and authorized the General Manager of the San Francisco Public Utilities Commission (SFPUC) to execute a professional services agreement, in the amount of \$8,600,000 and with a term of seven years, concluding on concluding on June 27, 2013, with URS Corporation; and

WHEREAS, Amendment No. 1 was issued on August 21, 2008 for \$1,398,561, increasing the total not-to-exceed agreement amount to \$9,998,561, with no change to the contract duration, in order to provide continued engineering services for the final design; and

WHEREAS, Amendment No. 2 was issued on September 22, 2009 for \$3,900,000, increasing the not-to-exceed agreement amount to \$13,898,561, and increasing the agreement term by one year, for a total agreement duration of eight years, in order to provide continued engineering design services needed during pre-construction, including engineering support services for the environmental review and permitting process, and to provide engineering support during construction, start-up, commissioning and closeout of the project; and

WHEREAS, Amendment No. 3 was issued on December 11, 2011 for \$475,000, increasing the not-to-exceed agreement amount to \$14,373,561, and extending the agreement term by one year, for a total agreement duration of nine years, in order to provide on-going engineering support during construction and address the unanticipated increase in design consultant reviews of submittals and engineering substitutions/re-designs submitted by the construction contractor; and

WHEREAS, Amendment No. 4 was issued on December 15, 2014 for \$500,000, increasing to not-to-exceed agreement amount to \$14,873,561, and extending the agreement term by one year, for a total agreement duration of ten years, in order to provide additional design engineer-of-record support during final construction, and closeout of the NIT project, and additional engineering support services for the inspection of the existing Irvington Tunnel; and


WHEREAS, Amendment No. 5 is being requested to increase the agreement by \$1,000,000, for a total not-to-exceed agreement amount of \$15,873,561, with no change to the contract duration, in order to provide engineering review of repairs of two unanticipated buckle sections of the steel pipe lining and remedial grouting measures along the entire NIT alignment to ensure the structural integrity and safety of the finished tunnel, and engineering support for avoidance of potential contractor claims related to the repairs; and

WHEREAS, A Contract Monitoring Division subconsulting goal of 6% Local Business Enterprise participation of the total value of services to be provided has been established for this agreement; and

WHEREAS, Funds for this agreement are available from Project No. CUW35901 – New Irvington Tunnel; now, therefore, be it

RESOLVED, That this Commission hereby approves Amendment No. 5 to Agreement No. CS-820, New Irvington Tunnel Project, Engineering Services, with URS Corporation, and authorizes the General Manager of the San Francisco Public Utilities Commission to execute this amendment, increasing the agreement up to \$1,000,000, for a total not-to-exceed agreement amount of \$15,873,561, and with no time extension, subject to the Board of Supervisors approval pursuant to Charter Section 9.118.

*I hereby certify that the foregoing resolution was adopted by the Public Utilities Commission at its meeting of March 10, 2015.*



---

*Secretary, Public Utilities Commission*